

## **Sanitary Sewer Relief and Replacement Program Summary of Projects by Priority and Estimated Schedules**

The Water Services Department is committed to completing the sanitary sewer relief program as quickly as possible. We have made significant progress. Some final few projects are experiencing delays due to various issues facing these projects. Issues causing delays on remaining projects include obtaining easements and licenses and cost/contract negotiations with contractors.

This schedule update shows progress made on several projects since the May 2008 update to this website schedule. Of the 32 total projects in this program, 29 are complete. Two projects are currently under construction, and one final project is expected to begin construction in the near future.

### **LIST OF PROJECTS**

**Project No. 1 - COMPLETED**

**Project Location:** 52<sup>nd</sup> Street to Cholla St to Indian Bend Wash  
**Project Description:** Install 2,031 feet of 42-inch sewer line

**Project No. 2 - COMPLETED**

**Project Location:** East Atlanta Ave – El Dorado Industrial Plaza Three  
**Project Description:** Install 1,426 feet of 15-inch sewer line

**Project No. 3 - COMPLETED**

**Project Location (Phase A):** Tatum Blvd - Cholla St (west) to Cholla St (east)  
**Project Location (Phase B):** 48<sup>th</sup> St - Cholla St (east) to Paradise Village Pkwy South  
**Project Description:** Install 2,900 feet of 36-inch sewer line

**Project No. 4 - COMPLETED**

**Project Location:** Claire Dr: 22<sup>nd</sup> St. to Cave Creek Rd./Cave Creek Rd: Claire Dr. to Greenway Rd.  
**Project Description:** Install 3,441 feet of 12-inch sewer line

**Project No. 5 - COMPLETED**

**Project Location:** 36<sup>th</sup> St. N of Sweetwater- Parallel to Emile Zola and along Northbound SR51; 40<sup>th</sup> street in Cactus Road  
**Project Description:** Install 1,887 feet of 10, 12, and 21-inch sewer line

**Project No. 6 - COMPLETED**

**Project Location:** Cactus Road E of 24<sup>th</sup> St., along 32<sup>nd</sup> St. S of Cactus Rd.  
**Project Description:** Install 1,636 feet of 10, 15, and 18-inch sewer line

**Project No. 7 - COMPLETED**

Project Location: **Grand Ave. & 35<sup>th</sup> Ave. to 39<sup>th</sup> Ave. and Clarendon Ave.**  
Project Description: Install 3,640 feet of 18-inch sewer line

Project No. 8 - **COMPLETED**

Project Location (Phase A): **35<sup>th</sup> Avenue and Campbell Avenue** – capacity restriction lifted

Project Location (Phase B): **27<sup>th</sup> Ave and Tuckey Lane to 33<sup>rd</sup> Ave and Bethany Home Road**

Project Description: Install 7,200 feet of 12 & 15-inch sewer line

Project No. 9 - **COMPLETED**

Project Location: **Marshall Ave - 29<sup>th</sup> Drive to 35<sup>th</sup> Ave.; alley north of Missouri Ave: 35<sup>th</sup> Ave to 36<sup>th</sup> Drive**

Project Description: Install 5,500 feet of 10, 12, and 15-inch sewer line

Project No. 10 - **COMPLETED**

Project Location: **Nancy Lane and 41<sup>st</sup> Drive**

Project Description: **Project achieved through other methods**

Project No. 11 - **COMPLETED**

Project Location (Phase A): **3<sup>rd</sup> Drive & Dunlap**

Project Location (Phase B): **19<sup>th</sup> Ave. & Hatcher**

Project Location (Phase C): **51<sup>st</sup> Ave & Bell Road** – This phase will be achieved through a development agreement with D.R. Horton Homes

Project Location (Phase D): **40<sup>th</sup> Street and Stanford Drive** - capacity restriction lifted

Project Description: Install 2,252 feet of 15, 18, and 24-inch sewer line

Project No. 12 – **COMPLETED**

Project Location: **7<sup>th</sup> St. to 9<sup>th</sup> St./Greenway Pkwy to Grovers Ave.**

Project Description: Install 4,539 feet of 12 and 24-inch sewer line

Project No. 13 - **COMPLETED**

Project Location: **Osborn Road – 48<sup>th</sup> Street to 56<sup>th</sup> Street**

Project Description: Install 5,245 feet of 15-inch sewer line

Project No. 14 – **Eliminated by Project 13 solution (COMPLETED)**

Project Location: **48<sup>th</sup> Street – Roosevelt Drive to Thomas Road**

Project No. 15 - **COMPLETED**

Project Location: **Northern Avenue - 31<sup>st</sup> to 35<sup>th</sup> Avenues**

Project Description: Install 2,199 feet of 12, 15 and 18-inch sewer line

Project No. 16 - **COMPLETED**

Project Location: **83<sup>rd</sup> Ave from Indian School to Osborn Road**

**Project Description: Flow diversion into existing abandoned sewer acquired from city of Glendale in lieu of constructing of new sewer line.**

**Project No. 17 - COMPLETED**

**Project Location: McDowell Road and 29<sup>th</sup> Avenue**

**Project Description: Install 1,995 feet of 18 and 24-inch sewer line**

**Project No. 18**

**Project Location: 71<sup>st</sup> Drive between Campbell Ave. and Indian School Rd.**

**Project Description: Install 3,080 feet of 12-inch sewer line**

**Design Status: COMPLETED**

**Bid Status: COMPLETED**

**Construction Status: Scheduled for November 2008 through March 2009**

**Project No. 19**

**Project Location: 15<sup>th</sup> Ave. - Interstate 17 to Hilton Ave.; Hilton Ave - 15<sup>th</sup> Ave. to 11<sup>th</sup> Ave.; Watkins St.: 7<sup>th</sup> Ave to 6<sup>th</sup> Ave.**

**Project Description: Install 1,989 feet of 8 and 12-inch sewer line**

**Design Status: COMPLETED**

**Bid Status: COMPLETED**

**Construction Status: Under construction – scheduled for completion February 2009**

**Project No. 20 - COMPLETED**

**Project Location: From Sweetwater Ave. through easement to Thunderbird and Coral Gables & Sweetwater Ave. drainage ROW between 19<sup>th</sup> and 23<sup>rd</sup> Avenues**

**Project Description: Install 2,764 feet of 12, 15 and 18-inch sewer line**

**Project No. 21 – Capacity restriction lifted (COMPLETED)**

**Project Location: Warner Road and 51<sup>st</sup> Street**

**Project Description: Install 500 feet of 10 and 24-inch sewer line**

**Project No. 22 - COMPLETED**

**Project Location: Encanto Blvd. between 38<sup>th</sup> Ave and 39<sup>th</sup> Avenue**

**Project Description: Install 825 feet of 8-inch sewer line**

**Project No. 23 - COMPLETED**

**Project Location: Roosevelt Street and 47<sup>th</sup> Avenue**

**Project Description: Install 840 feet of 12-inch sewer line**

**Project No. 24 - COMPLETED**

**Project Location (Phase A): 32<sup>nd</sup> Street and Willetta Street**

**Project Location (Phase B): N 21<sup>st</sup> Ave./W Maryland Ave./W Glendale Ave./Union Hills Rd.**

**Project Description: Install 4,574 feet of 10 and 12-inch sewer line**

**Project No. 25 - COMPLETED**

**Project Location:** 39<sup>th</sup> Avenue and Wilshire Drive

**Project Description:** Install 80 feet of 8-inch sewer line

**Project No. 26 - Capacity restriction lifted (COMPLETED)**

**Project Location:** Briarwood Terrace and 18<sup>th</sup> Way

**Project Description:** Install 341 feet of 10-inch sewer line

**Project No. 27 - COMPLETED**

**Project Location:** 44<sup>th</sup> Street to 64<sup>th</sup> Street/Paradise Lane to Greenway Road

**Project Description:** Install 4,216 feet of 10, 21, and 27-inch sewer line

**Project No. 28:**

**Project Location:** Peoria Avenue – 35<sup>th</sup> to 39<sup>th</sup> Avenues & 35<sup>th</sup> Ave; 35<sup>th</sup> Ave.  
– Peoria to Cactus Road

**Project Description:** Install 7,646 feet of 15 and 18-inch sewer line

**Design Status:** COMPLETED

**Bid Status:** COMPLETED

**Construction Status:** Under construction – scheduled for completion  
February 2009

**Project No. 29 - COMPLETED**

**Project Location:** 15<sup>th</sup> Ave. at Grovers Ave.; Union Hills Drive at 10<sup>th</sup> Street;  
and 15<sup>th</sup> Avenue and Anderson Drive

**Project Description:** Install 510 feet of 8-inch sewer line

**Design Status:** COMPLETED

**Project No. 30 - Capacity restriction lifted (COMPLETED)**

**Project Location:** Alley at Missouri Avenue – West of 35<sup>th</sup> Avenue

**Project Description:** Install 269 feet of 12-inch sewer line

**Project No. 31 - Capacity restriction lifted (COMPLETED)**

**Project Location:** Thomas Road between 47<sup>th</sup> and 48<sup>th</sup> Avenues

**Project Description:** Install 535 feet of 15-inch sewer line

**Project No. 32 - COMPLETED**

**Project Location:** Holly Street between 50<sup>th</sup> Lane and 51<sup>st</sup> Avenue

**Project Description:** Install 175 feet of 12-inch sewer line

**Schedules of any project are subject to change. Please refer to the narrative at the beginning of this schedule update for details.**

**Updated October 17, 2008**